

Hi, Mr. Salah 14/3/2016

The project in Genana is going well, but, not so quick as we Hope.( reasons of molds non transport to sites, water problem, labours, tools, some molds miss deliver to Niyala office). In 4 sites the main digester were constructed, and one of it, is nearly finished, we can start fermentation in it on Wednesday 16/03/2016. The second will be on Thursday 17/03, and others flows.

The tow left, one will start construction today, and the last one will be on Wednesday.

The fermentation water (12 CBM) we need it in Asadaga school on Wednesday 16/03 afternoon. On Thursday we need the water (12CBM ) in Umdoweim school. The rest will start next Sunday respectively. On Thursday 17/03 we hope you, to transport two sets of mold, tools and equipments to Krenik.

On Monday 21/03 we hope three sets of mold to be transport from Genana to Sisa and Morny.

On Thursday 24/03 two sets of mold have to be transport from Krenik to Zalinje.

On Sunday 27/03 transport molds from Sisa and Morny to Zalinje.

On Saturday 02/04/2016 all molds have to be transport from Zalinje to Al-Fashir

There in the store incomplete set of mold please transfer it to Niyala, or Fashir.

We hope you to contact Niyala office for the miss delivered to Niyala molds (6 sets ) that makes the cover, to send it as soon as possible, (it is difficult to work without it) picture attached.

Above is the new programing, and I Hope everything going well.  
I hope no any problem of water, labours, tools, transportations  
difficulties.

With best wishes

Yours